

# 예 정 공 정 표

현장명 : 응암동 91-3 주상복합 신축공사

공사기간 : 2022년 09월 27일 ~ 2024년 03월 30일

공 종	년 월 주	2022년																2023년																2024년												비 고																																
		9				10				11				12				1				2				3				4				5				6				7					8				9				10				11				12				1				2				3			
		1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4		1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4												
공통가설		[Progress bar from 2022-10-01 to 2024-03-01]																																																																												
토공사	흙막이( CIP공사 )	[Progress bar from 2022-10-01 to 2022-11-01]																																																																												
	터파기	[Progress bar from 2022-10-15 to 2022-11-15]																																																																												
건축공사	가설공사	[Progress bar from 2022-12-01 to 2023-01-01]																																																																												
	골조공사	[Progress bar from 2022-12-01 to 2023-01-01]																																																																												
	- 기초 및 지하층	[Progress bar from 2022-11-01 to 2023-01-01]																																																																												
	- 지상층골조	[Progress bar from 2023-01-01 to 2023-08-01]																																																																												
	방수공사	[Progress bar from 2023-01-01 to 2023-01-01]																																																																												
	- 지하층방수	[Progress bar from 2023-01-15 to 2023-02-15]																																																																												
	- 세대방수	[Progress bar from 2023-05-01 to 2023-10-01]																																																																												
	- 옥상방수	[Progress bar from 2023-11-01 to 2023-11-15]																																																																												
	석공사및외부마감공사	[Progress bar from 2023-05-01 to 2023-10-01]																																																																												
	미장공사	[Progress bar from 2023-01-01 to 2023-01-01]																																																																												
	- 지하층미장	[Progress bar from 2023-01-15 to 2023-02-15]																																																																												
	- 기포 및 방바닥미장	[Progress bar from 2023-07-01 to 2023-10-01]																																																																												
	- 세대,외부미장	[Progress bar from 2023-05-01 to 2023-10-01]																																																																												
	수장공사	[Progress bar from 2023-07-01 to 2023-11-01]																																																																												
	인테리어공사	[Progress bar from 2023-07-01 to 2024-01-01]																																																																												
	타일공사	[Progress bar from 2023-07-01 to 2023-11-01]																																																																												
	창호및 잡철공사	[Progress bar from 2023-07-01 to 2023-11-01]																																																																												
	- 창호설치	[Progress bar from 2023-07-15 to 2023-11-15]																																																																												
	- 방화문,난간외	[Progress bar from 2023-08-01 to 2023-11-01]																																																																												
	도배공사	[Progress bar from 2023-11-01 to 2024-01-01]																																																																												
도장공사	[Progress bar from 2023-11-01 to 2024-01-01]																																																																													
E.V 공사	[Progress bar from 2023-11-01 to 2023-11-15]																																																																													
조경공사	[Progress bar from 2024-01-01 to 2024-01-15]																																																																													
부대토목공사	[Progress bar from 2024-01-15 to 2024-02-15]																																																																													
주방 및 가구공사	[Progress bar from 2023-11-01 to 2024-01-01]																																																																													
마루공사	[Progress bar from 2024-01-15 to 2024-02-15]																																																																													
전기공사	[Progress bar from 2022-12-01 to 2024-01-01]																																																																													
설비공사	[Progress bar from 2022-12-01 to 2024-01-01]																																																																													
공정률	%	[Progress bar from 2022-10-01 to 2024-03-01]																																																																												